

Boscastle Flood Defence Scheme

**Work planned for the period
18-30th June 2007**

Car Parks

- Continue with river retaining wall (programmed to end of July)
- Continuing excavation of 2 stage channel alongside car parks.
- Commence erosion control mats in 2 stage channel alongside main car park.

Riverside Hotel Terrace

- Complete Otherworld retaining wall
- River bed excavation from 25 June, working upstream from main bridge.

Gatehouse Building

- Work suspended: new planning submission in June. Carillion will pick up some of Geoff Cole's service connections and sewer diversion to minimize effect on Flood Defence Scheme.

If you would like further information please contact:

Ken Adams - Public liaison officer 01872 553969

Colin Mitchell - Carillion Project Manager 01840 250 988

Boscastle Flood Defence Scheme

**Work planned for the period
18-30th June 2007**

Downstream of Main Road Bridge

- Work continues under the main bridge, cutting, drilling and breaking out rock with small excavators. Expected to continue for approx 4 weeks.
- Bed profiling to final shape below the main bridge will follow.
- Access roads will be kept open at all times, with contractors plant using the south bank.
- Plant and dumper movements concentrated before 11:00 and after 17:00hrs.

South West Water Works to July

- Work in southern compound: Control room concrete roof (w/c 18 Jun), and sewer connections.
- Electrical fit-out of control room from end July.
- River crossing hard rock drill and excavate (working from south bank -July)
- Work to sewer diversion and new bridge south abutment in entrance to compound. (July)
- Penally Terrace works suspended until September.

If you would like further information please contact:

Ken Adams - Public liaison officer 01872 553969

Colin Mitchell - Carillion Project Manager 01840 250 988